

- The interlock in the material entrance and gowning isn't working (will be done today 11/8/2021)
- The doors aren't closed well in the gowning , material entrance ,dispensing room 2 (will be done 17/8/2021)
- The zero check in some doors isn't working (will be done today 11/8/2021)
- There is big scratches in doors and walls and floor (will be done 17/8/2021)
- Some Coves need Silicon (will be done 17/8/2021)
- The Differential Pressure in some Doors of dispensing area are out of limit except the dispensing room 2 (will be done today 11/8/2021)
- To facilitate cleaning operation ,we need to install hot water line (not applicable)
- We need definition on the grills which is supplier & return (will be done 17/8/2021)
- The floor in the dispensing area is damaged)After preview(
- We need to seal the back ,right & left side of the LAF)After preview(
- We need Nitrogen Line inside the LAF in the dispensing room to replace using rusty Nitrogen cylinder (during upgrade)
- We need cover for electrical plug inside LAF (will be done today 11/8/2021)
- We need to change un working 4 light spots in area (will be done today 11/8/2021)
- We need identify drain pipe . (will be done 17/8/2021)